



NC/QC/PD/MW-01/2017-18/YC-SSM1

Date: 26-02-2018

1. TESTING OF STONE SAMPLE :**Sub:** Testing of Size stone.

{Project*: Additional works to Yoga center (Phase-2) at Survey No.33 Mallasandra in Ward No.13.}

Ref.: Material testing/PMC/17-18,Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.

Name of the Agency/Contractor*: Technical Manager, KRIDL.

Technical Reference: IS 1121(Part 1) -1974 (R.A on 1998)

Table 1.1 :

SL No	Details of Tests	Observed Value	Normal Values
01	Compressive Strength	1365.00 Kg/ Sqcm	Not less than 1000.00 Kg/Sqcm
02	Water absorption, %	0.40 %	Not more than 2.0 %

*As Furnished by Client..

The Results relate only to the items tested.

Page No. 1/1,

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor